Kirchhoff calc report

IEC-based, illustrative values, not for construction. Every number comes from the deterministic engine; text was checked against the digit allowlist.
Demo workspace - all companies, people and data are fictional.

Summary

After fixes: 140 checks pass, 0 fail.
Revision r2 · hash 187be57dab13b7fa339de5be0b9d2c2cdd21f7e6e81b70ebf7f42ef85779d868 · pass 140, fail 0, warn 0, n/a 2

Requirements (tender citations; verification shown per row)

Id	Clause	Page	Value	Unit	Verified

Topology options

Option	Installed MVA	Normal %	Failover %	Cost USD	Losses kW	Max lead (wk)	SPOF

Checker findings

Rule	Element	Status	Value	Limit	Unit	Clauses
R01	T-S1	pass	76.15	100	%	§4.3
R01	T-S2	pass	76.15	100	%	§4.3
R01	T-S3	pass	76.15	100	%	§4.3
R01	T-S4	pass	76.15	100	%	§4.3
R02	A-01	pass	1,546	1,600	A	
R02	A-02	pass	1,546	1,600	A	
R02	A-03	pass	1,546	1,600	A	
R02	A-04	pass	1,546	1,600	A	
R02	A-05	pass	1,546	1,600	A	
R02	A-06	pass	1,546	1,600	A	
R02	B-01	pass	1,546	1,600	A	
R02	B-02	pass	1,546	1,600	A	
R02	B-03	pass	1,546	1,600	A	
R02	B-04	pass	1,546	1,600	A	
R02	B-05	pass	1,546	1,600	A	
R02	B-06	pass	1,546	1,600	A	
R02	FA-01	pass	1,546	2,500	A	
R02	FA-02	pass	1,546	1,600	A	
R02	FA-03	pass	1,546	1,600	A	
R02	FA-04	pass	1,546	1,600	A	
R02	FA-05	pass	1,546	1,600	A	
R02	FA-06	pass	1,546	1,600	A	
R02	FB-01	pass	1,546	2,500	A	
R02	FB-02	pass	1,546	1,600	A	
R02	FB-03	pass	1,546	1,600	A	
R02	FB-04	pass	1,546	1,600	A	
R02	FB-05	pass	1,546	1,600	A	
R02	FB-06	pass	1,546	1,600	A	
R03	FA-01	pass	1,600	1,600	A	
R03	FA-02	pass	1,600	1,600	A	

Rule	Element	Status	Value	Limit	Unit	Clauses
R03	FA-03	pass	1,600	1,600	A	
R03	FA-04	pass	1,600	1,600	A	
R03	FA-05	pass	1,600	1,600	A	
R03	FA-06	pass	1,600	1,600	A	
R03	FB-01	pass	1,600	1,600	A	
R03	FB-02	pass	1,600	1,600	A	
R03	FB-03	pass	1,600	1,600	A	
R03	FB-04	pass	1,600	1,600	A	
R03	FB-05	pass	1,600	1,600	A	
R03	FB-06	pass	1,600	1,600	A	
R04	CB-S1	pass	65.42	100	kA	§4.4
R04	CB-S2	pass	65.42	100	kA	§4.4
R04	CB-S3	pass	65.42	100	kA	§4.4
R04	CB-S4	pass	65.42	100	kA	§4.4
R04	S1	pass	65.42	100	kA	§4.4
R04	S2	pass	65.42	100	kA	§4.4
R04	S3	pass	65.42	100	kA	§4.4
R04	S4	pass	65.42	100	kA	§4.4
R04b	A-01	pass	52.37	85	kA	§4.4
R04b	A-02	pass	43.77	85	kA	§4.4
R04b	A-03	pass	45.54	85	kA	§4.4
R04b	A-04	pass	47.43	85	kA	§4.4
R04b	A-05	pass	49.43	85	kA	§4.4
R04b	A-06	pass	50.05	85	kA	§4.4
R04b	B-01	pass	52.48	85	kA	§4.4
R04b	B-02	pass	52.62	85	kA	§4.4
R04b	B-03	pass	54.66	85	kA	§4.4
R04b	B-04	pass	53.97	85	kA	§4.4
R04b	B-05	pass	51.96	85	kA	§4.4
R04b	B-06	pass	50.05	85	kA	§4.4
R04b	FA-01	n/a	n/a	n/a		§4.4
R04b	FA-02	pass	65.42	85	kA	§4.4
R04b	FA-03	pass	65.42	85	kA	§4.4
R04b	FA-04	pass	65.42	85	kA	§4.4
R04b	FA-05	pass	65.42	85	kA	§4.4
R04b	FA-06	pass	65.42	85	kA	§4.4
R04b	FB-01	n/a	n/a	n/a		§4.4
R04b	FB-02	pass	65.42	85	kA	§4.4
R04b	FB-03	pass	65.42	85	kA	§4.4
R04b	FB-04	pass	65.42	85	kA	§4.4
R04b	FB-05	pass	65.42	85	kA	§4.4
R04b	FB-06	pass	65.42	85	kA	§4.4
R05	FA-01	pass	0.84	2	%	§4.6
R05	FA-02	pass	1.71	2	%	§4.6
R05	FA-03	pass	1.54	2	%	§4.6
R05	FA-04	pass	1.36	2	%	§4.6
R05	FA-05	pass	1.19	2	%	§4.6
R05	FA-06	pass	1.14	2	%	§4.6

Rule	Element	Status	Value	Limit	Unit	Clauses
R05	FB-01	pass	0.83	2	%	§4.6
R05	FB-02	pass	0.94	2	%	§4.6
R05	FB-03	pass	0.78	2	%	§4.6
R05	FB-04	pass	0.83	2	%	§4.6
R05	FB-05	pass	0.99	2	%	§4.6
R05	FB-06	pass	1.14	2	%	§4.6
R06	HALL	pass	0	0		§4.2
R07	UPS-S1	pass	2,157	2,500	kW	§4.5
R07	UPS-S2	pass	2,157	2,500	kW	§4.5
R07	UPS-S3	pass	2,157	2,500	kW	§4.5
R07	UPS-S4	pass	2,157	2,500	kW	§4.5
R08	Z1	pass	1,690	2,400	kW	§6.2
R08	Z2	pass	1,690	2,400	kW	§6.2
R08	Z3	pass	1,690	2,400	kW	§6.2
R09	M-R1	pass	157.26	157.26	L/min	§6.1
R09	M-R2	pass	157.26	157.26	L/min	§6.1
R09	M-R3	pass	157.26	157.26	L/min	§6.1
R09	M-R4	pass	157.26	157.26	L/min	§6.1
R09	M-R5	pass	157.26	157.26	L/min	§6.1
R09	M-R6	pass	157.26	157.26	L/min	§6.1
R10	BR-R1	pass	1.13	2.5	m/s	§6.4
R10	BR-R2	pass	1.13	2.5	m/s	§6.4
R10	BR-R3	pass	1.13	2.5	m/s	§6.4
R10	BR-R4	pass	1.13	2.5	m/s	§6.4
R10	BR-R5	pass	1.13	2.5	m/s	§6.4
R10	BR-R6	pass	1.13	2.5	m/s	§6.4
R10	H-Z1	pass	1.26	2.5	m/s	§6.4
R10	H-Z2	pass	1.26	2.5	m/s	§6.4
R10	H-Z3	pass	1.26	2.5	m/s	§6.4
R11	BR-R1	pass	5.8	0.3	m	§6.3.4
R11	BR-R2	pass	3.33	0.3	m	§6.3.4
R11	BR-R3	pass	3.33	0.3	m	§6.3.4
R11	BR-R4	pass	1.8	0.3	m	§6.3.4
R11	BR-R5	pass	4.72	0.3	m	§6.3.4
R11	BR-R6	pass	3.33	0.3	m	§6.3.4
R11	H-Z1	pass	3.8	0.3	m	§6.3.4
R11	H-Z2	pass	1.8	0.3	m	§6.3.4
R11	H-Z3	pass	4.8	0.3	m	§6.3.4
R12	BOQ	pass	0	0	lines	
R13	CDU-1	pass	2	2	systems	§6.5
R13	CDU-2	pass	2	2	systems	§6.5
R13	CDU-3	pass	2	2	systems	§6.5
R13	CDU-4	pass	2	2	systems	§6.5
R13	CDU-5	pass	2	2	systems	§6.5

Rule	Element	Status	Value	Limit	Unit	Clauses
R13	CDU-6	pass	2	2	systems	§6.5
R13	CDU-7	pass	2	2	systems	§6.5
R13	CDU-8	pass	2	2	systems	§6.5
R13	CDU-9	pass	2	2	systems	§6.5
R14	H-Z1	pass	69.3	150	kPa	§6.2
R14	H-Z2	pass	67.04	150	kPa	§6.2
R14	H-Z3	pass	64.79	150	kPa	§6.2
R15	ACB-1600	pass	0	26	weeks	§2.3
R15	ACB-4000	pass	0	26	weeks	§2.3
R15	ACB-5000	pass	0	26	weeks	§2.3
R15	BW-1600	pass	0	26	weeks	§2.3
R15	CBL-240-8P	pass	0	26	weeks	§2.3
R15	CDU-1200	pass	14	26	weeks	§2.3
R15	CRB-415	pass	0	26	weeks	§2.3
R15	LVB-415	pass	0	26	weeks	§2.3
R15	MVS-33	pass	0	26	weeks	§2.3
R15	PIPE-DN150	pass	0	26	weeks	§2.3
R15	PIPE-DN200	pass	0	26	weeks	§2.3
R15	TX-3150	pass	0	26	weeks	§2.3
R15	UPS-500	pass	0	26	weeks	§2.3

Fixes

R05:FA-01: Replace FA-01 with a parallel cable feeder (Cable feeder 8 x 1C 240 mm2 Cu per phase) (power). Power chose this fix: largest voltage-drop margin per dollar. Formula: dU% = 100·sqrt3·I·sum L·(R·cosphi + X·sinphi)·k/U; k = 1 (feeder), (n+1)/(2n) (row busway). Rejected: Upsize FA-01 to 2,000 A busway.
R05:FB-01: Replace FB-01 with a parallel cable feeder (Cable feeder 8 x 1C 240 mm2 Cu per phase) (power). Power chose this fix: largest voltage-drop margin per dollar. Formula: dU% = 100·sqrt3·I·sum L·(R·cosphi + X·sinphi)·k/U; k = 1 (feeder), (n+1)/(2n) (row busway). Rejected: Upsize FB-01 to 2,000 A busway.
R11:H-Z2: Drop H-Z2 to pipe_low where it crosses FB-03 (cooling). Cooling chose this fix: fewest changed pipe segments, then cost. Formula: no pipe segment on a tier above the busway tier over an electrical run; clearance >= c_min. Rejected: Reroute H-Z2 clear of FB-03.

Assumptions ledger

[did] TX-2500 replaced by TX-3150 (R15 lead time)
[not_checked] Earth-fault loop impedance (IEC 60364-4-41 §411)
[not_checked] Selectivity between protective devices
[not_checked] Arc flash
[not_checked] Harmonics
[not_checked] Air-side cooling for the air-cooled share of rack heat
[not_checked] MV bus faults
[not_checked] Busway derating above 35 °C ambient (ambient assumed <= 35 °C)
[not_checked] Overload protection (R03) of transformer incomer and UPS breakers: sized to equipment rating, checked by R04 only
[not_checked] Short-circuit withstand of cable feeders

Bill of quantities

Material	Description	Qty	Unit price USD	Lead (wk)
ACB-1600	ACB 1,600 A frame, Icu 100 kA	12	9,800.00	0

Material	Description	Qty	Unit price USD	Lead (wk)
ACB-4000	ACB 4,000 A frame, Icu 100 kA	8	21,000.00	0
ACB-5000	ACB 5,000 A frame, Icu 100 kA	4	26,500.00	0
BW-1600	Busway 1,600 A, 415 V	487	420.00	0
CBL-240-8P	Cable feeder 8 x 1C 240 mm2 Cu per phase	164	610.00	0
CDU-1200	Coolant distribution unit 1,200 kW	9	145,000.00	14
CRB-415	Critical (UPS output) board 415 V	4	64,000.00	0
LVB-415	LV main board 415 V	4	85,000.00	0
MVS-33	33 kV switchboard, 2 incomers + bus-coupler	1	240,000.00	0
PIPE-DN150	Steel pipe DN150	68	140.00	0
PIPE-DN200	Steel pipe DN200	56	210.00	0
TX-3150	Cast-resin transformer 3.15 MVA 33/0.415 kV Dyn11	4	118,000.00	0
UPS-500	UPS module 500 kW, 415 V	20	62,000.00	0